20% COMPONENT OF THE IRA UTILIZATION

FOR THE 2ND QUARTER, FY 2019

FOR THE ZND QUARTER, FT 2019						
Province, City or Municipality: Lucena City						
		T	Date	Target	Obligation	Project
Program or Project	Location	Total Cost	Started	Completion	Request	% of
Program or Project	Location	Total Cost	Starteu	Date	Date	Completion
				Date		Completion
Social Development :					•••••	
*Jetmatic Pump for use of various						
barangays	Various Barangays	1,500,000.00	diff.dates	diff. dates	4/1/2019	100% Completed
*Materials for use in various programs						
and events of the City Government	Various Barangays	114,000.00	diff.dates	diff. dates	4/3/2019	100% Completed
**Improvement of New City Health						
Office Building	Brgy. Mayao Kanluran	2,998,000.00	3/5/2019	3/25/2019	5/10/2019	100% Completed
****Installation of Water Pipeline	Sitio Ravanzo,					
	Brgy. XI	358,000.00	2/17/2019	3/2/2019	6/27/2019	79.78% Completed
****Construction of Water Supply	Phase I,					
	Brgy. Ilayang Talim	400,000.00	12/13/2018	12/18/2018	6/6/2019	100% Completed
*Installation of Water Supply	Purok Lansonesan,					
	Brgy. Ilayang Talim	300,000.00	5/15/2019	5/24/2019	6/17/2019	100% Completed
*Improvement of Barangay Health	Purok Central Itaas,					
Center	Brgy. Ilayang Dupay	300,000.00	3/14/2019	4/2/2019	6/21/2019	100% Completed
*Materials for use in the repairs &						
maintenance of barangay facilities	Brgy. Cotta	17,061.00	diff.dates	diff. dates	6/28/2019	100% Completed
Economic Development :						
*Materials for the construction of						
garbage bin	Various Barangays	62,623.00	diff.dates	diff. dates	4/11/2019	100% Completed
*Filling materials for use in regravelling						
of barangay roads	Various Locations	550,000.00	diff.dates	diff. dates	5/8/2019	100% Completed
*Agricultural Farm Equipment and						
Machineries for use in the implemen-	City Agriculturist's Office					
tation of poultry production projects &						
Banner Program		143,850.00	diff.dates	diff. dates	diff. dates	100% Completed
**Rehabilitation of concrete bridge	Purok Damayan 2,	<u> </u>				······································
& roads	Brgy. Ibabang Iyam	200,000.00	9/29/2018	10/12/2018	6/6/2019	100% Completed

tatus	No. of	
Total Cost Incurre	Extensions,	
to Date	if any	Remarks
1,497,138.00		
113,500.00		
113,300.00		
2 006 944 77		
2,996,844.77		
285,291.42		
398,782.27		
299,516.00		
298,942.14		
16,979.00		
62,476.75		
02,170.73		
549.750.00		
349,730.00		
138,750.00		
199,103.41		

20% COMPONENT OF THE IRA UTILIZATION FOR THE 2ND QUARTER, FY 2019 Province, City or Municipality: Lucena City Target Obligation Date Project S⁻ **Program or Project** % of Total Cost Started Completion Request Location Date Date Completion *Concreting of Road Purok Damayan II, 300,000.00 3/20/2019 4/17/2019 6/17/2019 100% Completed Brgy. Ibabang Iyam *Concreting of Road Jade St., Executive Village Brgy. Mayao Kanluran 3/22/2019 3/29/2019 6/17/2019 300,000.00 100% Completed Kabukiran, Purok **Rehabilitation of Road and drainage Maligaya, Brgy. Gulangcanal Gulang 797.881.00 5/14/2019 6/14/2019 6/18/2019 100% Completed *Construction of Drainage Brgy. Domoit 300,000.00 5/15/2019 6/3/2019 6/19/2019 100% Completed *Concreting of Road 5/27/2019 6/15/2019 6/21/2019 100% Completed Brgy. Bocohan 200,000.00 3/20/2019 4/8/2019 6/21/2019 *Concreting of Road Brgy. Bocohan 300,000.00 100% Completed ***Concreting of Right of Way Brgy. Salinas 100,000.00 | 12/22/2017 | 12/28/2017 6/21/2019 100% Completed ***Construction of line canal with cover 6/21/2019 Brgy. Domoit 100,000.00 | 12/22/2017 | 12/28/2017 100% Completed *Concreting of Road Purok Pagkakaisa, 300,000.00 3/21/2019 4/3/2019 6/21/2019 100% Completed Brgy. Ilayang Iyam *Materials for use in the maint, of City Solid Waste Disposal Facility & Moral Recovery Facility Brgy. Mayao Silangan diff. dates 752.660.00 diff. dates diff. dates 100% Completed We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document. (Sgd.) ROSALINA M. CASTILLO (Sgd.) RODERICK A. ALCALA **City Budget Officer City Mayor** ***2017 Continuing Appropriation * 2019 Appropriation **2018 Continuing Appropriation

	,				
tatus	No. of				
Total Cost Incurre					
to Date	if any	Remarks			
to Bate	ii diiy	Remarks			
200 042 24					
299,043.21					
299,398.00					
		Part of			
		toal project			
797,881.00		cost			
299,070.79					
199,197.93					
299,080.18					
99,388.88					
99,659.30					
298,880.94					
751,699.50					
****2016 Continuing Appropriation					
****2016 Continuing Appropriation					